

RADNOR TOWNSHIP POLICE DEPARTMENT
301 Iven Avenue
Wayne, Pennsylvania 19087-5297
(610) 688-0503 □ Fax (610) 688-1238

Christopher B. Flanagan
Police Superintendent

TO: Radnor Township Commissioners; William M. White, Township Manager;
Robert Tate, Director of Finance; Stephen F. Norcini, Township Engineer;
Michael Simmons, Acting Public Works Director; Tammy Cohen,
Director of Recreation and Community Programming; Kevin W. Kochanski,
Director of Community Development; Bill Cassidy, Field Leader;
Lt. Shawn Dietrich; Lt. Joseph Pinto; Sgt. Mark Stiansen, Officer Alex Janoski;
Officer Pat Lacey, Officer Ken Piree, Highway Patrol Unit; William Gallagher,
Supervisor of Parking; Damon Drummond, Senior Transportation Engineer
for Gilmore and Associates; Vera DiMaio, Executive Assistant

FR: Christopher B. Flanagan

**RE: STAFF TRAFFIC COMMITTEE MEETING HELD IN THE POLICE ROLL
CALL ROOM, WEDNESDAY, JANUARY 20, 2021 AT 10:00 AM.**

NEW BUSINESS

1. Catherine Agnew requests approval for the Annual South Wayne Porchfest on September 11, 2021.

See attached spreadsheet for pending issues



RADNOR TOWNSHIP POLICE DEPARTMENT
 301 Iven Ave., Wayne, PA 19087

January 2021 Staff Traffic Status Report

Project Name	Project Information	Status Update
<p>County Line Corridor Study (from Lancaster Avenue to Conestoga Road)</p>	<p>The County Line Corridor Study has been posted online.</p>	<p>The traffic signal for Montrose and County Line has been funded by Lower Merion and Radnor Township. Pennoni & Associates, the design firm, is revising the plans based on Penn DOT comments. It is anticipated bidding will occur Q4 of 2020, with construction in Q2-3 of 2021 (lead time for traffic signal equipment is up six months).</p>
<p>King of Prussia Rd & Eagle Rd intersection improvements</p>	<p>Submit joint application for DCED MTF grant with Cabrini & Eastern for left turn lanes on King of Prussia Road at Eagle Road/Pine Tree Rd</p>	<p>The design engineer is revising the plans baes on recently received Penn Dot comments. Bidding is anticipated late 2020, with construction in Q3 of 2021(lead time for traffic signal equipment is up six months).</p>